Lawrence County Government

ADA Transition Report
November, 2026

1. Agriculture Extension Service

General

- Door hardware – Knobs replaced by level-style device
- Entrance doors, interior – Closer adjusted to slow door closing speed
- Accessible route – Permanent and temporary objects removed to maintain appropriate-sized path

Lobby

- Double doors – Closer adjusted to slow door closing speed

Testing area adjacent to lobby

- Accessible route – Furniture relocated to create space for 180/360 degree turn

Toilet 1 – off hall

- Compliant signage provided
- Accessories – New accessories installed at proper mounting locations.

Toilet 2 – off hall

- Compliant signage provided

Meeting Rooms

- Compliant signage provided
- Door hardware – Knobs replaced by level-style device
- Counter with sink – Ice maker relocated to eliminate object overlap on side approach space of sink

Toilet Adjacent to meeting room

- Toilet – Commercial toilet purchased so flush valve is on the open side. This installation also corrected the issue of space between the toilet and the side wall.

2. Career Center (Remodeled to house the Lawrence County Election Commission)

Lobby

- Counters – New counter provides a lower unit section
- Work tables – This issue was eliminated with remodeling

Meeting Room A/B

- Needs noted for assisted listening devices, monitor, podium, and door maneuvering clearances were all resolved with remodeling

Computer lab

- Computer stations – issues resolved with remodeling

Election Commission (Remodeled to house Lawrence County Veteran Services)

General

- Compliant signage installed

Toilet

- Issues noted concerning the sink cabinet, toilet paper dispenser, soap dispenser, and power towel dispenser – all issues resolved with creation of new ADA restroom

3. Health Department

- All issues resolved with construction of new Health Department Facility, opened November 2026

4. Lawrence County Public Library, Lawrenceburg

General

- Fire alarm – New fire alarm system installed that includes visual/audible alarm

Main entrance threshold

- Coat rack at entrance vestibule – Removed

Toilet – Women near front entrance

- Light switch – occupant sensor light installed
- Toilet – Toilet relocated to meet standard distance from wall

Toilet - Men near front entrance

- Light switch - occupant sensor light installed

5. Senior Citizen Center

Vestibule

- Coat rack removed

Main Office Area

- Accessible Route – Director informed that furniture relocation is required to maintain 36" route

Main Office Area

- Accessible Route – Director informed that furniture relocation is required to maintain 36" route

Office within Main Office Area

- Door maneuvering space – Furniture adjusted to provide required minimum clearances

Main Activity Room, main floor

- Accessible Route – Director informed that furniture relocation is required to maintain 36" route

Food Prep Room, main floor

- This area is now confined to employees only.

Serve Room, main floor

- Door operating force – Closure removed

Office 1, main floor

- Accessible route – Director informed that furniture relocation is required to maintain 36" route
- Door maneuvering space, pull side – Filing cabinet that overlapped minimum door maneuvering clearance was removed.

Office 2: Drivers Room, main floor

- Accessible Routes – Staff educated about maintaining minimum door maneuvering clearances on both sides of the door, and maintaining a 60" turning radius.

Hall near stair/toilets, main floor

- Drinking fountains – Removed to eliminate a protruding object. Spout locations also exceeded required height.

Art Room, main floor

- Door opening force – Closer adjusted to correct opening force and closing speed

Toilet facility, women, main floor

- Accessible sink – Insulated
- Mirror – Relocated to address incorrect height

Toilet facility, men, main floor

- Accessible sink – Insulated
- Faucet at accessible sink – Replaced knob-type water controls

Hall at toilets, lower floor

- Drinking fountains – Remounted to allow knee clearance by wheelchair user.